



Submittal Info
(Office Use Only)

Date:

Time:

HVAC/Duct Detector Permit Clearance => 2000CFM

625 Ute Avenue, Grand Junction, CO 81501 Office: 970.549.5800 Fax: 970.549.5850 Email: fire@gjcity.org
Website: www.gjcity.org/FirePrevention.aspx

***PLEASE COMPLETE ALL OF GREEN AREA**

Project Address: _____ City: _____ State: _____ Zip Code: _____

Project Name: _____

Project Scope of Work: _____

Contact Name: _____ Contact Number: _____

Contractor Information

Company: _____ Business Number: _____

Business Email: _____ Address: _____

City: _____ State: _____ Zip Code: _____

Contact Name: _____ Phone Number: _____

Project Information For HVAC Systems => 2000 CFM

Square Footage (Entire Structure): _____ Number of HVAC Units: _____ Number of Stories (Entire Structure): _____

Contractor Initial (Requirements)

_____ **REQUIREMENT:** If fire alarm system is present in building HVAC system DUCT DETECTORS shall be wired (if system is capable) to send a supervisory signal to Fire Alarm Control Panel (FACP)

_____ **REQUIREMENT:** Coordinate wiring DUCT DETECTORS with fire alarm system contractor

_____ **REQUIREMENT:** Pre-test DUCT DETECTORS with smoke bomb (real smoke) to insure detector activation and initiation of supervisory signal to Fire Alarm Control Panel prior to calling for final inspection. Do not use magnet or canned smoke for DUCT DETECTOR testing.

_____ **REQUIREMENT:** Contact GJFD FIRE PREVENTION and MESA COUNTY BUILDING INSPECTOR to schedule final inspection/testing of system. FIRE PREVENTION OFFICER, MESA COUNTY BUILDING INSPECTOR, Mechanical/HVAC contractor and Fire Alarm Company representative must be present for final inspection/testing. (24 hours notice of inspection)

_____ **REQUIREMENT:** Use smoke bomb(s) to test DUCT DETECTOR operation. Magnet or canned smoke testing is not acceptable.

Comments:

Plan Review By: _____ Date: _____ Review Fee: _____

Check Number: _____ Pick Up Date: _____ Picked Up By: _____